

**Ohio School for the Deaf/Blind Residential Dormitories Project
Forensic Schedule Analysis**

SCHEDULE INFORMATION									SCHEDULE ANALYSIS DATA			
Schedule Update Name	Data Date	Site & Building	Building Start Date (start)	Building Completion Date (comp)	Overall Bldg. Duration (overall)	Turnover Sequence (order)	Completion Variance From Previous Update (days)	Completion Variance From Approved Baseline (days)	Analysis Summary	Driving Activities	Responsibility For Acceleration or Delay	
Approved Baseline Schedule (Change Order #001)	13-Jan-11		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)				
		Overall	22-Mar-11	18-Jan-12	302					N/A	N/A	N/A
		Blind 1	12-Apr-11	14-Nov-11	216	3	N/A	N/A		N/A	N/A	N/A
		Blind 2	10-May-11	13-Dec-11	217	7	N/A	N/A		N/A	N/A	N/A
		Blind 3	8-Jun-11	10-Jan-12	216	11	N/A	N/A		N/A	N/A	N/A
		Blind 5	22-Mar-11	21-Oct-11	213	1	N/A	N/A		N/A	N/A	N/A
		Blind 6	26-Apr-11	29-Nov-11	217	5	N/A	N/A		N/A	N/A	N/A
		Blind 7	24-May-11	27-Dec-11	217	9	N/A	N/A		N/A	N/A	N/A
		Deaf 1	19-Apr-11	21-Nov-11	216	4	N/A	N/A		N/A	N/A	N/A
		Deaf 2	17-May-11	20-Dec-11	217	8	N/A	N/A		N/A	N/A	N/A
		Deaf 3	15-Jun-11	18-Jan-12	217	12	N/A	N/A		N/A	N/A	N/A
		Deaf 5	5-Apr-11	9-Nov-11	218	2	N/A	N/A		N/A	N/A	N/A
		Deaf 6	3-May-11	6-Dec-11	217	6	N/A	N/A		N/A	N/A	N/A
		Deaf 7	1-Jun-11	3-Jan-12	216	10	N/A	N/A		N/A	N/A	N/A
March Update Schedule ** = Bldg Commenced	8-Apr-11		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)				
		Overall	22-Mar-11	6-Jan-12	290		-12	-12	Overall building duration accelerated by 12 days despite layout issues.		OSFC	
		Blind 1*	1-Apr-11	31-Oct-11	213	2*	-14	-14	Order changed by LL. Layout/dimension problems delaying scheduled work.	A11414	OSFC	
		Blind 2	29-Apr-11	2-Dec-11	217	7	-11	-11	Work planned to start ahead of Baseline Schedule.	A10426	OSFC	
		Blind 3	27-May-11	30-Dec-11	217	11	-11	-11	Work planned to start ahead of Baseline Schedule.	A10431	OSFC	
		Blind 5*	22-Mar-11	24-Oct-11	216	1*	3	3	Layout/dimension problems delaying scheduled work.	A11358	OSFC	
		Blind 6	15-Apr-11	17-Nov-11	216	5	-12	-12	Work planned to start ahead of Baseline Schedule.	A10425	OSFC	
		Blind 7	13-May-11	16-Dec-11	217	9	-11	-11	Work planned to start ahead of Baseline Schedule.	A10428	OSFC	
		Deaf 1	6-Jun-11	6-Jan-12	214	12	46	46	Order changed by LL. End date change due to sequence change by LL.	A10414	OSFC	
		Deaf 2	6-May-11	9-Dec-11	217	8	-11	-11	Work planned to start ahead of Baseline Schedule.	A10412	OSFC	
		Deaf 3	8-Apr-11	9-Nov-11	215	4	-70	-70	Order changed by LL. End date change due to sequence change by LL.	A10410	OSFC	
		Deaf 5	20-May-11	23-Dec-11	217	10	44	44	Order changed by LL. End date change due to sequence change by LL.	A10413	OSFC	
		Deaf 6	22-Apr-11	25-Nov-11	217	6	-11	-11	Work planned to start ahead of Baseline Schedule.	A10411	OSFC	
		Deaf 7*	29-Mar-11	3-Nov-11	219	3*	-61	-61	Current progress ahead of Baseline Schedule.	A3200	OSFC	

**Ohio School for the Deaf/Blind Residential Dormitories Project
Forensic Schedule Analysis**

SCHEDULE INFORMATION									SCHEDULE ANALYSIS DATA			
Schedule Update Name	Data Date	Site & Building	Building Start Date (start)	Building Completion Date (comp)	Overall Bldg. Duration (overall)	Turnover Sequence (order)	Completion Variance From Previous Update (days)	Completion Variance From Approved Baseline (days)	Analysis Summary	Driving Activities	Responsibility For Acceleration or Delay	
April Update Schedule	10-May-11		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)				
		Overall	22-Mar-11	3-Jan-12	287			-3	-15	Order changed by LL. Overall building duration accelerated 15 days despite layout issues. 5 days lost to critical path activities due to rain.		OSFC
		Blind 1*	1-Apr-11	9-Nov-11	222	2*	9	-5	Work on critical activities delayed due to dimension/layout issues and other prime contractors not having their follow on work completed.	A11418	OSFC	
		Blind 2*	14-Apr-11	23-Nov-11	223	5*	-9	-20	Work on critical activities delayed due to dimension/layout issues and impacts to other predecessor buildings.	A11914	OSFC	
		Blind 3	24-May-11	27-Dec-11	217	11	-3	-14	Work planned to start ahead of Baseline Schedule.	A10431	OSFC	
		Blind 5*	22-Mar-11	4-Nov-11	227	1*	11	14	Work on critical activities delayed due to dimension/layout issues and waiting for underslab utilities to be installed. TA work delayed by inability of other Prime Contractors to complete their work as scheduled.	A11362, A11906	OSFC	
		Blind 6*	12-Apr-11	25-Nov-11	227	6*	8	-4	Work on critical activities delayed due to dimension/layout issues and waiting for underslab utilities to be installed.	A11470	OSFC	
		Blind 7	10-May-11	13-Dec-11	217	9	-3	-14	Work planned to start ahead of Baseline Schedule.	A10428	OSFC	
		Deaf 1	1-Jun-11	3-Jan-12	216	12	-3	43	Work planned to start ahead of March 2011 Schedule update.	A10414	OSFC	
		Deaf 2*	18-Apr-11	8-Dec-11	234	8*	-1	-12	Current progress ahead of March 2011 Schedule update.	A11077	OSFC	
		Deaf 3*	8-Apr-11	17-Nov-11	223	4*	8	-62	Work on critical activities delayed due to dimension/layout issues and impacts to other predecessor buildings.	A12029	OSFC	
Deaf 5	17-May-11	20-Dec-11	217	10	-3	41	Work planned to start ahead of March 2011 Schedule update.	A10413	OSFC			
Deaf 6*	12-Apr-11	2-Dec-11	234	7*	7	-4	Work on critical activities delayed due to dimension/layout issues and impacts to other predecessor buildings.	A12173	OSFC			
Deaf 7*	29-Mar-11	14-Nov-11	230	3*	11	-50	Work on critical activities delayed due to dimension/layout issues and impacts to other predecessor buildings.	A3230	OSFC			
New Baseline (Recovery) Schedule	20-May-11		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)				
		Overall	22-Mar-11	24-Jan-12	308			21	6	Order changed by LL. Overall building duration relaxed by 21 days from previous update. Only 6 days of time extensions granted from Baseline Schedule despite layout issues. 1 day lost to critical path activities due to rain.		OSFC
		Blind 1*	1-Apr-11	18-Nov-11	231	3*	9	4	9 days of time provided for in new schedule to account for more than 9 days of delays/impacts. Logic changed to accelerate work to minimize delays caused by dimension/layout issues.	A11420	OSFC	
		Blind 2*	14-Apr-11	20-Dec-11	250	7*	27	7	TA started work earlier than planned which created 26 days of float. Completion milestone constrained so float does not show up on completion milestone. Order changed by LL.	A11529	OSFC	
		Blind 3*	17-May-11	17-Jan-12	245	11*	71	7	TA started work earlier than planned which created 24 days of float. Completion milestone constrained so float does not show up on completion milestone. Order changed by LL.	A12047	OSFC	
		Blind 5*	22-Mar-11	27-Oct-11	219	1*	-8	6	Logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings.	A11804	OSFC	
		Blind 6*	12-Apr-11	5-Dec-11	237	5*	10	6	9 days of time provided for in new schedule to account for more than 9 days of delays/impacts. Logic changed to accelerate work to minimize delays caused by dimension/layout issues. Order changed by LL.	A11923	OSFC	

**Ohio School for the Deaf/Blind Residential Dormitories Project
Forensic Schedule Analysis**

		Blind 7*	17-May-11	2-Jan-12	230	9*	20	6	Logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings. 18 days of float does not show up on Completion milestone because it is constrained.	A11870	OSFC
		Deaf 1*	13-May-11	24-Jan-12	256	12*	21	64	TA started work earlier than planned which created 33 days of float. Completion milestone constrained so float does not show up on completion milestone.	A12229	OSFC
		Deaf 2*	18-Apr-11	27-Dec-11	253	8*	19	7	TA started work earlier than planned which created 20 days of float. Completion milestone constrained so float does not show up on completion milestone.	A12137, A12127	OSFC
		Deaf 3*	8-Apr-11	28-Nov-11	234	4*	11	-51	Logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings.	A10970	OSFC
		Deaf 5*	6-May-11	9-Jan-12	248	10*	20	61	TA started work earlier than planned which created 28 days of float. Completion milestone constrained so float does not show up on completion milestone.	A12223, A11972	OSFC
		Deaf 6*	12-Apr-11	12-Dec-11	244	6*	10	6	Durations & logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings.	A11025	OSFC
		Deaf 7*	29-Mar-11	15-Nov-11	231	2*	1	-49	Logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings. 6 days of float does not show up on Completion milestone due to constraint.	A3210	OSFC
May Update Schedule	10-Jun-11		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)			
		Overall	22-Mar-11	1-Dec-11	254		-54	-48	Order changed by LL. Logic changed to accelerate work to minimize delays caused by dimension/layout issues. Overall building duration accelerated 54 days despite layout issues.		OSFC
		Blind 1*	1-Apr-11	17-Nov-11	230	3a*	-1	3	Logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings. Stacking of carpentry work force in multiple buildings commences. Order changed by LL. 1 day of float exist in chain of activities.	A11422	OSFC
		Blind 2*	14-Apr-11	17-Nov-11	217	3b*	-33	-26	Logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings. Stacking of carpentry work force in multiple buildings commences. Order changed by LL. 21 days of float exist in chain of activities.	A11533	OSFC
		Blind 3*	17-May-11	8-Dec-11	205	12*	-40	-33	Logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings. Stacking of carpentry work force in multiple buildings commences. Order changed by LL. 26 days of float exist in chain of activities.	A11946	OSFC
		Blind 5*	22-Mar-11	8-Nov-11	231	1*	12	18	TA experienced dimension/layout issues getting framing completed. Delays in completing this work delayed follow on activities. Significant negative float for roof truss activities caused by logic issues. Stacking of carpentry work force in multiple buildings continues.	A11366	OSFC
		Blind 6*	12-Apr-11	17-Nov-11	219	3c*	-18	-12	Logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings. Stacking of carpentry work force in multiple buildings commences. Order changed by LL. 10 days of float exist in chain of activities.	A11477	OSFC
		Blind 7*	17-May-11	1-Dec-11	198	10a*	-32	-26	Logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings. Stacking of carpentry work force in multiple buildings commences. Order changed by LL. 21 days of float exist in chain of activities.	A11586	OSFC
		Deaf 1*	13-May-11	1-Dec-11	202	10b*	-54	10	TA started work earlier than planned which created 36 days of float. Logic changed to accelerate work to minimize delays caused by dimension/layout issues. Order changed by LL.	A11194	OSFC
		Deaf 2*	18-Apr-11	21-Nov-11	217	9*	-36	-29	Logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings. Stacking of carpentry work force in multiple buildings commences. Order changed by LL. 23 days of float exist in chain of activities.	A11085	OSFC

* = All Bldg Commenced

**Ohio School for the Deaf/Blind Residential Dormitories Project
Forensic Schedule Analysis**

		Deaf 3*	8-Apr-11	17-Nov-11	223	3d*	-11	-62	Logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings. Stacking of carpentry work force in multiple buildings commences. Order changed by LL. 4 days of float exist in chain of activities.	A10973	OSFC
		Deaf 5*	6-May-11	18-Nov-11	196	7a*	-52	9	Logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings. Stacking of carpentry work force in multiple buildings commences. Order changed by LL. 33 days of float exist in chain of activities.	A11141	OSFC
		Deaf 6*	12-Apr-11	18-Nov-11	220	7b*	-24	-18	Logic changed to accelerate work to minimize delays caused by dimension/layout issues and impacts to other predecessor buildings. Stacking of carpentry work force in multiple buildings commences. Order changed by LL. 14 days of float exist in chain of activities.	A11029	OSFC
		Deaf 7*	29-Mar-11	14-Nov-11	230	2*	-1	-50	All framing activities have significant negative float. Logic changed to accelerate work to minimize on-going delays caused by dimension/layout issues. Float from previous update is essentially gone and end date has been accelerated by 1 day. Stacking of carpentry work force in multiple buildings commences.	A3270	OSFC
June Update Schedule	21-Jul-11		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)			
		Overall	22-Mar-11	2-Jan-12	286		32	-16	Order changed by LL. Logic problems and logic changed. Buildings stacked and work force stacked creating labor and efficiency issues. 2.5 days lost to critical path activities due to rain. Used this incorrectly updated, and flawed logic schedule as basis for 15 day time extension verbally provided in Job Meeting associated with Recovery 2 Schedule, same data date.		OSFC
		Blind 1*	1-Apr-11	2-Dec-11	245	2b*	15	18	MEP rough in activities delayed. MEP activities delayed due to work force and inability to get inspections. Negative 8 days of float indicated in chain of activities.	A11425, A11427, A11430, A11426	OSFC
		Blind 2*	14-Apr-11	30-Dec-11	260	7a*	43	17	Stacking of carpentry work force in multiple buildings commences. Order changed by LL. Negative 7 days of float exist in chain of activities.	A11533	OSFC
		Blind 3*	17-May-11	30-Dec-11	227	7b*	22	-11	Stacking of carpentry work force in multiple buildings commences. Order changed by LL. 11 days of float exist in chain of activities.	A11645	OSFC
		Blind 5*	22-Mar-11	22-Nov-11	245	1*	14	32	Roofing, MEP rough in activities delayed. Roofing delayed due to work force availability, but follow on work not affected per schedule update. MEP activities delayed due to work force and inability to get inspections. Significant negative float and logic issues. Negative 17 days of float indicated in chain of activities.	A11372, A11385, A11868	OSFC
		Blind 6*	12-Apr-11	12-Dec-11	244	5*	25	13	Stacking of carpentry work force in multiple buildings commences. Order changed by LL. Negative 5 days of float exist in chain of activities.	A11480	OSFC
		Blind 7*	17-May-11	30-Dec-11	227	7c*	29	3	Stacking of carpentry work force in multiple buildings commences. Order changed by LL. 1 day of float exist in chain of activities.	A11589	OSFC
		Deaf 1*	13 May 11	30 Dec 11	231	7d*	29	39	TA unable to start framing activities. Manpower issues and stacking of trade/building problem on-going. Significant logic problems in activity chain only showing a -16 day impact to Completion milestone. Order changed by LL.	A11197	OSFC
		Deaf 2*	18-Apr-11	2-Jan-12	259	12*	42	13	TA unable to start framing activities. Manpower issues and stacking of trade/building problem on-going. Significant logic problems in activity chain only showing a -4 day impact to Completion milestone. Order changed by LL.	A11085	OSFC
		Deaf 3*	8-Apr-11	2-Dec-11	238	2a*	15	-47	TA unable to start framing activities. Manpower issues and stacking of trade/building problem on-going. Significant logic problems in activity chain only showing a -5 day impact to Completion milestone. Order changed by LL.	A10980	OSFC
		Deaf 5*	6-May-11	30-Dec-11	238	7c*	42	51	TA unable to start framing activities. Manpower issues and stacking of trade/building problem on going. Significant logic problems in activity chain only showing a -4 day impact to Completion milestone. Order changed by LL.	A11141	OSFC

**Ohio School for the Deaf/Blind Residential Dormitories Project
Forensic Schedule Analysis**

		Deaf 6*	12-Apr-11	29-Dec-11	261	6*	41	23	Logic issues with activities. Delays with rough in/inspection activities. Negative 11 days of float on various critical activities. Order changed by LL.	A11030	OSFC
		Deaf 7*	29-Mar-11	6-Dec-11	252	4*	22	-28	Logic issues with activities. Delays with rough in/inspection activities. Negative 13 days of float on various critical activities. Order changed by LL.	A3390	OSFC
New Baseline (Recovery 2) Schedule - B1 (Change Order #013)	21-Jul-11		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)			
	Overall	22-Mar-11	14-Feb-12	329			43	27	Completion milestones are back to being constrained by using Mandatory Finish dates. This completely affects the float values and critical/longest path throughout the entire schedule. All milestones show zero (0) float. Order changed by LL. Inability to get inspections and complete rough in activities affecting MEP progress.		OSFC
	Blind 1*	1-Apr-11	13-Dec-11	256	3*	11	29	Logic issues with activities. Plumbing rough in activities and inspection activities delayed. OSFC unable to get inspections due to permitting issues. Future activity logic changed to accelerate activities.	A11425	OSFC	
	Blind 2*	14-Apr-11	11-Jan-12	272	7*	12	29	Stacking of carpentry work force in multiple buildings continues. Future activity logic changed to accelerate activities.	A11533, A11534	OSFC	
	Blind 3*	17-May-11	7-Feb-12	266	11*	39	28	Stacking of carpentry work force in multiple buildings continues. Future activity logic changed to accelerate activities.	A11645, A11646	OSFC	
	Blind 5*	22-Mar-11	17-Nov-11	240	1*	-5	27	Logic issues with activities. Roofing, MEP rough in activities and inspection activities delayed. OSFC unable to get inspections due to permitting issues. Future activity logic changed to accelerate activities.	A11369, A11372, A11385, A11370	OSFC, TA	
	Blind 6*	12-Apr-11	27-Dec-11	259	5*	15	28	Stacking of carpentry work force in multiple buildings continues. Future activity logic changed to accelerate activities.	A11479, A11480	OSFC	
	Blind 7*	17-May-11	23-Jan-12	251	9*	24	27	Stacking of carpentry work force in multiple buildings continues. Future activity logic changed to accelerate activities.	A11589, A11590	OSFC	
	Deaf 1*	13-May-11	14-Feb-12	277	12*	46	85	Logic issues with planned activities. Roofing, MEP rough in activities delayed. Future activity logic changed to accelerate activities. OSFC unable to get inspections due to permitting issues. Order changed by LL.	A11197, A11198	OSFC	
	Deaf 2*	18-Apr-11	17-Jan-12	274	8*	15	28	Logic issues with planned activities. Roofing, MEP rough in activities delayed. Future activity logic changed to accelerate activities. OSFC unable to get inspections due to permitting issues. Order changed by LL.	A11085, A11086	OSFC	
	Deaf 3*	8-Apr-11	19-Dec-11	255	4*	17	-30	Logic issues with planned activities. Roofing, MEP rough in activities delayed. Future activity logic changed to accelerate activities. OSFC unable to get inspections due to permitting issues. Order changed by LL.	A10980, A10982, A10977, A10993	OSFC, TA	
	Deaf 5*	6-May-11	30-Jan-12	269	10*	31	82	Logic issues with planned activities. Roofing, MEP rough in activities delayed. Future activity logic changed to accelerate activities. OSFC unable to get inspections due to permitting issues. Order changed by LL.	A11141, A11142	OSFC	
	Deaf 6*	12-Apr-11	3-Jan-12	266	6*	5	28	Exterior framing delayed due to layout issues/questions. Future activity logic changed to accelerate activities.	A11030	OSFC	
	Deaf 7*	29-Mar-11	8-Dec-11	254	2*	2	-26	Logic issues with planned activities. Delays with rough in/inspection activities. OSFC unable to get inspections due to permitting issues. Order changed by LL.	A3390, A3290, A3300	OSFC	
July Update Schedule	10-Aug-11		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)			
	Overall	22-Mar-11	13-Jan-12	297			-32	-5	Overall building by building order changed by LL. End date of last unit accelerated from Recovery 2 Schedule and original Approved Baseline Schedule. Multiple buildings required to finish that the same time. Inability to get inspections and complete rough in activities affecting MEP progress. Stacking of all trades occurring. Schedule analysis convoluted because of LL updating process tied to % complete of Pay Application.		OSFC
	Blind 1*	1-Apr-11	16-Dec-11	259	2a*	3	32	Roofing, MEP rough in activities delayed. MEP activities delayed due to work force and inability to get inspections. Logic changed for planned activities. Order changed by LL.	A11425, A11426	OSFC	
		Blind 2*	14-Apr-11	21-Dec-11	251	7*	-21	8	Stacking of carpentry work force in multiple buildings continues, delays interior framing & roof truss work along with dimension/layout issues.	A11536	OSFC

**Ohio School for the Deaf/Blind Residential Dormitories Project
Forensic Schedule Analysis**

		Blind 3*	17-May-11	13-Jan-12	241	9a*	-25	3	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues.	A11645, A11646	OSFC
		Blind 5*	22-Mar-11	2-Dec-11	255	1*	15	42	MEP rough in activities and inspection activities delayed. OSFC unable to get inspections due to permitting issues. Schedule analysis convoluted because of LL updating process tied to % complete of Pay Application.	A11370	OSFC
		Blind 6*	12-Apr-11	16-Dec-11	248	2b*	-11	17	MEP rough in activities delayed. Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues. Order changed by LL.	A11481, A11486, A11483	OSFC
		Blind 7*	17-May-11	13-Jan-12	241	9b*	-10	17	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues.	A11589, A11590	OSFC
		Deaf 1*	13-May-11	13-Jan-12	245	9c*	-32	53	See overall summary above. Roofing work delayed but not affecting critical path activities. Order changed by LL.	A11197, A11198, A11199	OSFC
		Deaf 2*	18-Apr-11	11-Jan-12	268	8*	-6	22	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues.	A11086, A11087, A11085	OSFC
		Deaf 3*	8-Apr-11	16-Dec-11	252	2c*	-3	-33	See overall summary above. Roofing work delayed but not affecting critical path activities. Order changed by LL.	A10977, A10980, A10982, A10978	OSFC
		Deaf 5*	6-May-11	13-Jan-12	252	9d*	-17	65	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues. Order changed by LL.	A11141, A11142, A11143	OSFC
		Deaf 6*	12-Apr-11	19-Dec-11	251	5*	-15	13	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues. Order changed by LL.	A11038, A11035, A11049, A11033	OSFC
		Deaf 7*	29-Mar-11	20-Dec-11	266	6*	12	-14	See overall summary above. Roofing work delayed but not affecting critical path activities. Order changed by LL.	A3390, A3860, A3300, A3290	OSFC
August Update Schedule	10-Sep-11		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)			
		Overall	22-Mar-11	15-Feb-12	330		33	28	Overall building order changed by LL. Inability to get inspections due to permitting issues affects all aspects of buildings with interior work going on. Multiple buildings required to finish that the same time. Stacking of all trades occurring. Schedule analysis convoluted because of LL updating process tied to % complete of Pay Application. Significant negative float throughout the schedule. Inability to coordinate Campus-wide Bid Packages with on-going work activities in each building creating confusion and delays.		OSFC
		Blind 1*	1-Apr-11	13-Jan-12	287	3*	28	60	See overall summary above.	A11425, A11438, A11426	OSFC
		Blind 2*	14-Apr-11	19-Jan-12	280	6*	29	37	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues. Roofing, MEP rough in activities delayed.	A11540, A11542, A11537	OSFC, TA
		Blind 3*	17-May-11	15-Feb-12	274	10a*	33	36	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues.	A11645, A11646	OSFC
		Blind 5*	22-Mar-11	28-Dec-11	281	1*	26	68	See overall summary above.	A11925, A11389	OSFC
		Blind 6*	12-Apr-11	18-Jan-12	281	5*	33	50	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues. Roofing activities delayed.	A11484, A11486, A11497	OSFC, TA
		Blind 7*	17-May-11	3-Feb-12	262	9*	21	38	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues.	A11591	OSFC
		Deaf 1*	13-May-11	15-Feb-12	278	10b*	33	86	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues.	A11743, A11198	OSFC
		Deaf 2*	18-Apr-11	25-Jan-12	282	8*	14	36	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues. Roofing activities delayed.	A11087, A11088	OSFC, TA
		Deaf 3*	8-Apr-11	17-Jan-12	284	4*	32	-1	See overall summary above.	A10977, A10978, A10990, A10993, A10987	OSFC

**Ohio School for the Deaf/Blind Residential Dormitories Project
Forensic Schedule Analysis**

		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)				
September Update Schedule	10-Oct-11										
		Deaf 5*	6-May-11	15-Feb-12	285	10c*	33	98	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues.	A11141, A11142	OSFC
		Deaf 6*	12-Apr-11	20-Jan-12	283	7*	32	45	See overall summary above.	A11033, A11036, A11049, A11038	OSFC
		Deaf 7*	29-Mar-11	2-Jan-12	279	2*	13	-1	See overall summary above.	A10600, A10601, A3340	OSFC
		Overall	22-Mar-11	6-Mar-12	350		20	48	Overall building order changed by LL. Inability to get inspections due to permitting issues affects all aspects of buildings with interior work going on. Multiple buildings required to finish that the same time. Stacking of all trades occurring. Schedule analysis convoluted because of LL updating process tied to % complete of Pay Application. Logic issues with the schedule. Significant negative float throughout the schedule. Inability to coordinate Campus-wide Bid Packages with on-going work activities in each building creating confusion and delays.		OSFC
		Blind 1*	1-Apr-11	3-Feb-12	308	3*	21	81	See overall summary above.	Numerous	OSFC
		Blind 2*	14-Apr-11	14-Feb-12	306	6*	26	63	See overall summary above.	Numerous	OSFC
		Blind 3*	17-May-11	24-Feb-12	283	11*	9	45	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues.	A11647, A11648	OSFC
		Blind 5*	22-Mar-11	20-Jan-12	304	1*	23	91	See overall summary above.	Numerous	OSFC
		Blind 6*	12-Apr-11	7-Feb-12	301	4a*	20	70	See overall summary above.	Numerous	OSFC
		Blind 7*	17-May-11	16-Feb-12	275	8*	13	51	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues.	A11591, A11596	OSFC
		Deaf 1*	13-May-11	6-Mar-12	298	12*	20	106	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues.	A11198, A11199	OSFC
		Deaf 2*	18-Apr-11	17-Feb-12	305	9*	23	59	See overall summary above.	Numerous	OSFC
	Deaf 3*	8-Apr-11	7-Feb-12	305	4b*	21	20	See overall summary above.	Numerous	OSFC	
	Deaf 5*	6-May-11	22-Feb-12	292	10*	7	105	Stacking of carpentry work force in multiple buildings continues, delays interior framing work along with dimension/layout issues. Roofing activities delayed.	A11143, A11144	OSFC, TA	
	Deaf 6*	12-Apr-11	15-Feb-12	309	7*	26	71	See overall summary above.	Numerous	OSFC	
	Deaf 7*	29-Mar-11	25-Jan-12	302	2*	23	22	See overall summary above.	Numerous	OSFC	
Recovery 3 Schedule	10-Nov-11										
		Overall	22-Mar-11	28-Feb-12	343		-7	41	Overall building order changed by LL. Inability to get inspections due to permitting issues affects all aspects of buildings with interior work going on. Stacking of all trades occurring. Schedule analysis convoluted because of LL updating process tied to % complete of Pay Application. Significant negative float throughout the schedule. Logic issues with the schedule. Inability to coordinate Campus-wide Bid Packages with on-going work activities in each building creating major confusion and delays. all buildings have accelerated end dates compared to previous month update. Damage to finish work by other trades and forced rework by LL.		OSFC
		Blind 1*	1-Apr-11	12-Jan-12	286	3*	-22	59	See overall summary above.	Numerous	OSFC
		Blind 2*	14-Apr-11	2-Feb-12	294	7*	-12	51	See overall summary above.	Numerous	OSFC
		Blind 3*	17-May-11	22-Feb-12	281	11*	-2	43	See overall summary above.	Numerous	OSFC
		Blind 5*	22-Mar-11	4-Jan-12	288	1*	-16	75	See overall summary above.	Numerous	OSFC
		Blind 6*	12-Apr-11	25-Jan-12	288	5*	-13	57	See overall summary above.	Numerous	OSFC
		Blind 7*	17-May-11	14-Feb-12	273	9*	-2	49	See overall summary above.	Numerous	OSFC
		Deaf 1*	13-May-11	28-Feb-12	291	12*	-7	99	See overall summary above.	Numerous	OSFC

**Ohio School for the Deaf/Blind Residential Dormitories Project
Forensic Schedule Analysis**

		Deaf 2*	18-Apr-11	8-Feb-12	296	8*	-9	50	See overall summary above.	Numerous	OSFC
		Deaf 3*	8-Apr-11	17-Jan-12	284	4*	-21	-1	See overall summary above. Despite delays, building end date accelerated from Approved Baseline Schedule.	Numerous	OSFC
		Deaf 5*	6-May-11	17-Feb-12	287	10*	-5	100	See overall summary above.	Numerous	OSFC
		Deaf 6*	12-Apr-11	30-Jan-12	293	6*	-16	55	See overall summary above.	Numerous	OSFC
		Deaf 7*	29-Mar-11	9-Jan-12	286	2*	-16	6	See overall summary above.	Numerous	OSFC
November Update	10-Dec-11		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)			
		Overall	22-Mar-11	12-Mar-12	356		13	54	Overall building order changed by LL. Inability to get timely inspections due to permitting issues affects all aspects of interior work in all buildings. Stacking of all trades occurring. Schedule analysis convoluted because of LL updating process tied to % complete of Pay Application. Significant negative float throughout the schedule. Logic issues with schedule. Inability to coordinate Campus-wide Bid Packages with on-going work activities in each building creating major confusion and delays. Damage to finish work by other trades and forced rework by LL. Extended punchlist process being forced by SHP/LL.	Numerous	OSFC
		Blind 1*	1-Apr-11	2-Feb-12	307	4*	21	80			
		Blind 2*	14-Apr-11	21-Feb-12	313	8*	19	70			
		Blind 3*	17-May-11	9-Mar-12	297	11*	16	59			
		Blind 5*	22-Mar-11	18-Jan-12	302	1*	14	89			
		Blind 6*	12-Apr-11	13-Feb-12	307	6*	19	76			
		Blind 7*	17-May-11	1-Mar-12	289	9*	16	65			
		Deaf 1*	13-May-11	12-Mar-12	304	12*	13	112			
		Deaf 2*	18-Apr-11	17-Feb-12	305	7*	9	59			
		Deaf 3*	8-Apr-11	1-Feb-12	299	3*	15	14			
		Deaf 5*	6-May-11	2-Mar-12	301	10*	14	114			
		Deaf 6*	12-Apr-11	10-Feb-12	304	5*	11	66			
		Deaf 7*	29-Mar-11	25-Jan-12	302	2*	16	22			
January Update	10-Feb-12		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)			
		Overall	22-Mar-11	25-Apr-12	400		44	98	Overall building order changed by LL. Many buildings shown to complete on the same days. Inability to get timely inspections due to permitting issues affects all aspects of interior work in all buildings. Stacking of all trades occurring. Schedule analysis convoluted because of LL updating process tied to % complete of Pay Application. Significant negative float throughout the schedule. Logic issues with schedule. Inability to coordinate Campus wide Bid Packages with on-going work activities in each building creating major confusion and delays. Damage to finish work by other trades and forced rework by LL. Extended punchlist process being forced by SHP/LL.	Numerous	OSFC
		Blind 1*	1-Apr-11	19-Mar-12	353	1a*	46	126			
		Blind 2*	14-Apr-11	20-Mar-12	341	3b*	28	98			
		Blind 3*	17-May-11	10-Apr-12	329	10*	32	91			
		Blind 5*	22-Mar-11	20-Mar-12	364	3a*	62	151			
		Blind 6*	12-Apr-11	28-Mar-12	351	8*	44	120			
		Blind 7*	17-May-11	3-Apr-12	322	9*	33	98			
		Deaf 1*	13-May-11	25-Apr-12	348	12*	44	156			
		Deaf 2*	18-Apr-11	22-Mar-12	339	6a*	34	93			
		Deaf 3*	8-Apr-11	19-Mar-12	346	1b*	47	61			

**Ohio School for the Deaf/Blind Residential Dormitories Project
Forensic Schedule Analysis**

		Deaf 5*	6-May-11	20-Apr-12	350	11*	49	163			
		Deaf 6*	12-Apr-11	22-Mar-12	345	6b*	41	107			
		Deaf 7*	29-Mar-11	20-Mar-12	357	3c*	55	77			
February Update Schedule	9-Mar-12		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)			
		Overall	22-Mar-11	19-Apr-12	394		-6	92	Overall building order changed by LL. Many buildings shown to complete on the same days. Inability to get timely inspections due to permitting issues affects all aspects of interior work in all buildings. Stacking of all trades occurring. Schedule analysis convoluted because of LL updating process tied to % complete of Pay Application. Significant negative float throughout the schedule. Logic issues with schedule. Inability to coordinate Campus-wide Bid Packages with on-going work activities in each building creating major confusion and delays. Damage to finish work by other trades and forced rework by LL. Extended punchlist process being forced by SHP/LL.	Numerous	OSFC
		Blind 1*	1-Apr-11	4-Apr-12	369	1b*	16	142			
		Blind 2*	14-Apr-11	17-Apr-12	369	9a*	28	126			
		Blind 3*	17-May-11	17-Apr-12	336	9b*	7	98			
		Blind 5*	22-Mar-11	4-Apr-12	379	1a*	15	166			
		Blind 6*	12-Apr-11	6-Apr-12	360	5*	9	129			
		Blind 7*	17-May-11	19-Apr-12	338	11a*	16	114			
		Deaf 1*	13-May-11	16-Apr-12	339	7b*	-9	147			
		Deaf 2*	18-Apr-11	16-Apr-12	364	7a*	25	118			
		Deaf 3*	8-Apr-11	4-Apr-12	362	1d*	16	77			
		Deaf 5*	6-May-11	19-Apr-12	349	11b*	-1	162			
		Deaf 6*	12-Apr-11	10-Apr-12	364	6*	19	126			
		Deaf 7*	29-Mar-11	4-Apr-12	372	1c*	15	92			
No Description Provided	10-Apr-12		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)			
		Overall	22-Mar-11	10-May-12	415		21	113	Overall building order changed by LL. Many buildings shown to complete on the same days. Inability to get timely inspections due to permitting issues affects all aspects of interior work in all buildings. Stacking of all trades occurring. Schedule analysis convoluted because of LL updating process tied to % complete of Pay Application. Significant negative float throughout the schedule. Logic issues with schedule. Inability to coordinate Campus-wide Bid Packages with on-going work activities in each building creating major confusion and delays. Damage to finish work by other trades and forced rework by LL. Extended punchlist process being forced by SHP/LL.	Numerous	OSFC
		Blind 1*	1-Apr-11	4-May-12	399	3a*	30	172			
		Blind 2*	14-Apr-11	7-May-12	389	5b*	20	146			
		Blind 3*	17-May-11	8-May-12	357	9c*	21	119			
		Blind 5*	22-Mar-11	3-May-12	408	1a*	29	195			
		Blind 6*	12-Apr-11	7-May-12	391	5a*	31	160			
		Blind 7*	17-May-11	8-May-12	357	9a*	19	133			
		Deaf 1*	13-May-11	10-May-12	363	12*	24	171			
		Deaf 2*	18-Apr-11	7-May-12	385	5d*	21	139			
		Deaf 3*	8-Apr-11	4-May-12	392	3b*	30	107			
		Deaf 5*	6-May-11	8-May-12	368	9b*	19	181			
		Deaf 6*	12-Apr-11	7-May-12	391	5c*	27	153			

**Ohio School for the Deaf/Blind Residential Dormitories Project
Forensic Schedule Analysis**

		Deaf 7*	29-Mar-11	3-May-12	401	1b*	29	121			
April 2012 Update Schedule	10-May-12		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)			
		Overall	22-Mar-11	6-Jun-12	442		27	140	Overall building order changed by LL. Many buildings shown to complete on the same days. Inability to get timely inspections due to permitting issues still affecting certain interior work in all buildings. Stacking of all trades occurring. Schedule analysis convoluted because of LL updating process tied to % complete of Pay Application. Significant negative float throughout the schedule. Logic issues with schedule. Inability to coordinate Campus-wide Bid Packages with on-going work activities in each building continues to create major confusion and delays. Damage to finish work by other trades and forced rework by LL. Extended punchlist process being forced by SHP/LL.	Numerous	OSFC
		Blind 1*	1-Apr-11	21-May-12	416	3*	17	189			
		Blind 2*	14-Apr-11	1-Jun-12	414	8a*	25	171			
		Blind 3*	17-May-11	4-Jun-12	384	10*	27	146			
		Blind 5*	22-Mar-11	14-May-12	419	1*	11	206			
		Blind 6*	12-Apr-11	5-Jun-12	420	11*	29	189			
		Blind 7*	17-May-11	1-Jun-12	381	8b*	24	157			
		Deaf 1*	13-May-11	6-Jun-12	390	12*	27	198			
		Deaf 2*	18-Apr-11	30-May-12	408	4c*	23	162			
		Deaf 3*	8-Apr-11	30-May-12	418	4a*	26	133			
		Deaf 5*	6-May-11	30-May-12	390	4d*	27	203			
		Deaf 6*	12-Apr-11	30-May-12	414	4b*	23	176			
		Deaf 7*	29-Mar-11	16-May-12	414	2*	13	134			
May 2012 Update Schedule	10 Jun-12		(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)			
		Overall	22-Mar-11	6-Jul-12	472		30	170	Overall building order changed by LL. Many buildings shown to complete on the same days. Schedule analysis convoluted because of LL updating process tied to % complete of Pay Application. Significant negative float throughout the schedule. Logic issues with schedule. Inability to coordinate Campus-wide Bid Packages with on-going work activities in each building continues to create confusion and delays. Damage to finish work by Campus-wide Bid Package Contractors and forced rework by LL. Extended punchlist process being forced by SHP/LL. Deaf/Blind Dorms #4 and #8 remain in the schedules throughout every update.	Punchlist Completion Activities For Dorm Prime Contractors	OSFC
		Blind 1*	1-Apr-11	13-Jun-12	439	2a*	23	212			
		Blind 2*	14-Apr-11	25-Jun-12	438	6a*	24	195			
		Blind 3*	17-May-11	3-Jul-12	413	11*	29	175			
		Blind 5*	22-Mar-11	13-Jun-12	448	1*	29	235			
		Blind 6*	12-Apr-11	18-Jun-12	433	5*	13	202			
		Blind 7*	17-May-11	2-Jul-12	412	10*	31	188			
		Deaf 1*	13-May-11	6-Jul-12	420	12*	30	228			
		Deaf 2*	18-Apr-11	25-Jun-12	434	6c*	26	188			
		Deaf 3*	8-Apr-11	13-Jun-12	432	2c*	14	147			
		Deaf 5*	6-May-11	28-Jun-12	419	9*	29	232			
		Deaf 6*	12-Apr-11	25-Jun-12	440	6b*	26	202			
		Deaf 7*	29-Mar-11	13-Jun-12	442	2b*	28	162			

**Ohio School for the Deaf/Blind Residential Dormitories Project
Forensic Schedule Analysis**

No Description Provided	10-Jul-12	(start)	(comp)	(overall)	(order)	(days previous)	(days baseline)			
	Overall	22-Mar-11	25-Jul-12	491		19	189	Overall building order changed by LL. Many buildings shown to complete on the same days. Schedule analysis convoluted because of LL updating process tied to % complete of Pay Application. Significant negative float throughout the schedule. Logic issues with schedule. Inability to coordinate Campus-wide Bid Packages with on-going work activities in each building continues to create confusion and delays. Damage to finish work by Campus-wide Bid Package Contractors and forced rework by LL. Extended punchlist process being forced by SHP/LL. Deaf/Blind Dorms #4 and #8 remain in the schedules throughout every update.	Punchlist Completion Activities For Dorm Prime Contractors	OSFC
	Blind 1*	1-Apr-11	10-Jul-12	466	1b*	27	239			
	Blind 2*	14-Apr-11	10-Jul-12	453	1d*	15	210			
	Blind 3*	17-May-11	23-Jul-12	433	10a*	20	195			
	Blind 5*	22-Mar-11	10-Jul-12	476	1a*	28	263			
	Blind 6*	12-Apr-11	10-Jul-12	455	1c*	22	224			
	Blind 7*	17-May-11	20-Jul-12	430	9*	18	206			
	Deaf 1*	13-May-11	25-Jul-12	439	12*	19	247			
	Deaf 2*	18-Apr-11	11-Jul-12	450	7b*	16	204			
	Deaf 3*	8-Apr-11	10-Jul-12	459	1f*	27	174			
	Deaf 5*	6-May-11	23-Jul-12	444	10b*	25	257			
	Deaf 6*	12-Apr-11	11-Jul-12	456	7a*	16	218			
	Deaf 7*	29-Mar-11	10-Jul-12	469	1e*	27	189			